ENGIE

GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 2 Ser No. 29611

GAS safe REGISTER

12770

Enter Company Registration Number

Engineer [redacted]

Gas Safe Card No [redacted]

Engie Office Address
14 Gatcliffe Av
Sheffield
S10 3GA

Contract Number UOS
Customer Name Engie
Site Address Gatcliffe C-F
Sheffield
Postcode S10
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation ~~YES~~/NO

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details: Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	Yes	Service	Plant room	System Boiler	Viessman, 66kw	7176779	Veissman	of
2	Yes	Service		System Boiler	Veissman, 66kw	7176779	Veissane	of
3								
4								

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA	Flue termination satisfactory (Yes/No/NA)	Yes
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	Yes	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	Yes
Is the meter installation correct (Yes/No)	Yes	Is gas pipework electrically bonded (Yes/No)	Yes
Gas installation pipework adequately supported (Yes/No)	Yes	Are adequate emergency isolation valves fitted (Yes/No)	Yes
Gas installation pipework sleeved and sealed as appropriate (Yes/No)	Yes	Are emergency valve handles in place and labelled (Yes/No)	Yes
Is gas pipework colour coded or identified (Yes/No/NA)	Yes	Do valves fail to the correct position (Yes/No)	Yes
Is flue system installed in accordance with standards (Yes/No)	Yes	Area clear of combustible materials (Yes/No)	Yes

Ventilation			
Low level free area cm² or ventilation flow rate inlet m³/h		Actual	Required (Calculated)
High level free area cm² or ventilation flow rate extract m³/h		Actual	Required (Calculated)
All ventilation grills clear and unobstructed (Yes/No)	Yes	Fans and/or flue interlocks operating correctly (Yes/No/NA)	NA

Details of any faults	Remedial Action Taken	Comments and calculations

Appliance Checks	App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low		App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low		App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low
Flue flow test satisfactory (Yes/No/NA)	Yes	Yes			Gas burner pressure (mbar) or heat input kW/h required	NA	NA			Carbon Dioxide (CO_2) (%)	8.6	9.0		
Spillage test satisfactory (Yes/No/NA)	Yes	Yes			Gas burner pressure (mbar) or heat input kW/h measured	NA	NA			Excess Air (%)	39	32		
Air/Gas switch operating correctly (Yes/No/NA)	Yes	Yes			Gas rating measured (kW/h / NA)	NA	NA			CO/CO_2 Ratio	.0004	.0004		
Flame proving devices operating correctly (Yes/No/NA)	Yes	Yes			Air/gas ratio control setting (%/NA)	NA	NA			Gross Efficiency (%)	98	98		
Burner lock out time (seconds)	90	90			Net flue gas temperature (gross less ambient) (°C)	61	36			CO flue dilution (ppm)	NA	NA		
Temperature and limit thermostats operating correctly (Yes/No)	Yes	Yes			Oxygen (O_2 %)	5.9	5.2			Standing pressure (mbar)	24	24		
Heat net input rating data (kW)	66kw	67kw			Carbon Monoxide (CO)(ppm)	32	38			Working pressure (mbar)	20	20		
										Is appliance safe for use (Yes/No)	Yes	Yes		
										Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NA			
										Test instrument	Anton			
										Test instrument serial number	V300 JGE 5390			

Worksheet No (if used)	23833378
Checked by (office use)	
Entered on database	

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (installation and use) regulations, standards and procedures.

Date	11/3/2020
Signature	[redacted]

Distribution: White - Customer, Yellow - Service Centre, Pink - Site, Gre[illegible] Engineer